

Section 8 min.

REPORT SHEET FOR PERCOLATION AND SIX FOOT HOLE TESTING

Subdivision Name Bluffs on the Potomac County Mineral

Total Number of Lots Name of Applicant

Name of Certified Installer Responsible for Testing Justin Time Exc.

Installer Certification No. 54-00-A-0207 Installer Signature Mary Mullins J.T.E.

Address HCL4 Box 1634 Romney, W.V. 26757

Table with columns: Type System, Lot Number, Percolation Test Results (Minutes per Inch of Fall), Average Results, Six Foot Hole Results (Depth to Water, Depth to Rock), Date Conducted. Contains 8 rows of test data.

(Attach additional pages if needed)

SUBDIVISION
Approved Lots Subject to Noted Modifications

Lot #	Lot Size Acre	Avg. Perc (Min.)	6' Excavation Observed	Reserve Area Location	Drainfield Design			Comments
					Depth	Sq. Ft. of Trench Area	Trench Separation	
200	23.85	18.3	Good	Platted	18" to 24"	300 sq ft per bedroom	standard	None
202	20.08	20.6	ok some water	Platted	18" to 24"	300 sq ft per bedroom	standard	Requires curtain drain upslope of drainfield
204	20.12	17.9	Good	Platted	18" to 24"	300 sq ft per bedroom	standard	None
207	20.08	32.8	Water	Platted	18" to 24"	400 sq ft per bedroom	standard	Requires curtain drain upslope of drainfield
209	20.08	18.3	Water at 2' down	Platted	18" to 24"	300 sq ft per bedroom	standard	Requires curtain drain upslope of drainfield
210	20.05	19.5	water at 3' down	Platted	18" to 24"	300 sq ft per bedroom	standard	Requires curtain drain upslope of drainfield
211	20.11	22.9	Good	Platted	18" to 24"	300 sq ft per bedroom	standard	None
212	20.18	16.0	water	Platted	18" to 24"	300 sq ft per bedroom	standard	Requires curtain drain upslope of drainfield

